

## Children's Centre Programme – Rounds 1, 2 and 3 – June 2009

## Appendix One

No	Round	Site	Cumulative number of Children's Centres for each LCSP	LCSP	SMT Approval	Forward Plan	Cabinet Member Sign Off	SSU Approval for capital build	Planning Permission	State of Build	Designation	Core Offer Status
1	SSLP	Millmead	1	Thanet 1	N/A	✓	✓	Approved	Planning obtained.	Completed	Designated 7/04	COS 03/06
2	SSLP	The Village	1	Shepway 1	N/A	✓	✓	Approved	Planning obtained.	Completed	Designated 7/04	COS 03/06
3	SSLP	The Buttercup (St Radigund's)	1	Dover	N/A	✓	✓	Approved	Planning obtained.	Completed	Designated 8/05	COS 03/06
4	SSLP	Temple Hill	1	Dartford West	N/A	✓	✓	Approved	Planning obtained.	Completed	Designated 8/05	COS 03/06
5	SSLP	The Willows	1	Ashford 1	N/A	✓	✓	Approved	Planning obtained.	Completed	Designated 9/05	COS 03/06
6	SSLP	Riverside	1	Gravesham	N/A	✓	✓	Approved	Planning obtained.	Completed	Designated 11/05	COS 11/05
7	SSLP	Seashells	1	Swale Urban	N/A	✓	✓	Approved	Planning obtained.	Completed	Designated 11/05	COS 11/05
8	SSLP	Riverside	1	Canterbury City and Country	N/A	✓	✓	Approved	Planning obtained.	Completed	Designated 3/06	COS 03/06
9	SSLP	Six Bells	2	Thanet 1	N/A	✓	✓	Approved	Planning obtained.	Completed	Designated 12/07	By 03/10
10	Round 1	Aylesham Neighbourhood Project	2	Dover	N/A	✓	✓	N/A	N/A	N/A	Designated 7/05	COS 03/06
11	Round 1	Hawkinge	2	Shepway 1	N/A	✓	✓	N/A	N/A	N/A	Designated 1/06	COS 03/06
12	Round 1	Ray Allen	1	Ashford 1	N/A	✓	✓	Approved	Planning obtained.	Completed	Designated 3/06	COS 03/08
13	Round 1	The Meadow	1	Maidstone 2	N/A	✓	✓	Approved	Planning obtained.	Completed	Designated 4/06	COS 03/07
14	Round 1	Bucklands	3	Dover	N/A	✓	✓	Approved	Planning obtained.	Completed	Designated 4/06	COS 04/06

No	Round	Site	Cumulative number of Children's Centres for each LCSP	LCSP	SMT Approval	Forward Plan	Cabinet Member Sign Off	SSU Approval for capital build	Planning Permission	State of Build	Designation	Core Offer Status
15	Round 1	Tower Hamlets	4	Dover	N/A	✓	✓	Approved	Planning obtained.	Completed	Designated 4/06	COS 04/06
16	Round 1	Milton Court	1	Swale Urban	N/A	✓	✓	Approved	Planning obtained.	Completed	Designated 9/06	COS 9/06
17	Round 1	Newlands	1	Thanet 2	N/	✓	✓	Approved	Planning obtained.	Completed	Designated 9/06	COS 9/06
18	Round 1	Oakfield	2	Dartford West	N/A	✓	✓	Approved	Planning obtained.	Completed	Designated 9/06	COS 9/06
19	Round 1	Swanscombe	1	Dartford East	N/A	✓	✓	Approved	Planning obtained. May 08	Project in re-tender process	Designated 02/08	COS 8/09
20	Round 1	Newington	2	Thanet 2	N/A	✓	✓	Approved	Planning obtained. Jul 07	Completed	Designated 02/08	COS 8/09
21	Round 2	Hythe Bay CC	1	Shepway Rural	9/06	✓	✓	N/A	N/A	N/A	Designated 6/06	COS 6/06
22	Round 2	Little Forest	1	Tunbridge Wells	9/06	✓	✓	Approved	Planning obtained.	Completed	Designated 02/08	COS 01/09
23	Round 2	Hersden	2	Canterbury City and Country						New site being investigated	Designated 02/08	COS 8/09
24	Round 2	Little Foxes (Long Mead)	1	Tonbridge	9/06	✓	✓	Approved	Planning obtained. Feb 08	Completed	Designated 03/08	COS 8/09
25	Round 2	Snodland	1	Malling						New site being investigated	Designated 03/08	COS 9/09
26	Round 2	Murston Infants	1	Swale Rural	9/06	✓	✓	Approved	Planning obtained. Nov 07	Completed	Designated 03/08	COS 9/09
27	Round 2	Briary	1	Canterbury Coastal	9/06	✓	✓	Approved	Planning obtained Apr 09	Completion estimated to be October 09	Designated 02/08	COS 8/09

No	Round	Site	Cumulative number of Children's Centres for each LCSP	LCSP	SMT Approval	Forward Plan	Cabinet Member Sign Off	SSU Approval for capital build	Planning Permission	State of Build	Designation	Core Offer Status
28	Round 2	Next Steps (Kings Farm CP)	2	Gravesham	9/06	✓	✓	Approved	Planning obtained. Nov 07	Completed	Designated 12/07	COS 6/09
29	Round 2	Replacement for St Stephen's CP	2	Tonbridge						New site being investigated	Designated 03/08	COS 9/09
30	Round 2	Sunshine CC (South Borough )	2	Maidstone 2	9/06	✓	✓	Approved	Planning obtained. Sep 07	Completed.	Designated 02/08	COS 8/09
31	Round 2	Greenfields CP	3	Maidstone 2	9/06	✓	✓	Approved	Planning obtained. June 08	Completed	Designated 02/08	COS 8/09
32	Round 2	St Nicholas (New Romney)	2	Rural Shepway	9/06	✓	✓	Approved	Planning obtained. March 08	Completion estimated to be July 09	Designated 02/08	COS 8/09
33	Round 2	Lydd'le Stars (Lydd)	3	Rural Shepway	9/06	✓	✓	Approved	Planning obtained. Nov 07	Completed	Designated 01/08	COS 7/09
34	Round 2	Folkestone Early Years Centre	3	Shepway 1	9/06	✓	✓	Approved	Planning obtained. Sep 07	Completed	Designated 12/07	COS 8/09
35	Round 2	Sure Steps (Phoenix CP)	2	Ashford 1	9/06	✓	✓	Approved	Planning obtained. March 07	Completed	Designated 03/08	COS 9/09
36	Round 2	Edenbridge CP	1	Sevenoaks South	9/06	✓	✓	Approved	Planning obtained. Sep 07	Completed	Designated 02/08	COS 8/09
37	Round 2	Joy Lane CP,	2	Canterbury Coastal	9/06	✓	✓	Approved	Planning was not required.	Completed	Designated 02/08	COS 8/09
38	Round 2	Dymchurch CP	4	Rural Shepway	9/06	✓	✓	Approved	Planning obtained. Nov 07	Completed	Designated 01/08	COS 7/09
39	Round 2	Callis Grange CI	3	Thanet 2	9/06	✓	✓	Approved	Planning obtained. Oct 08	Start on site estimated as July 09	Designated 03/08	COS 9/09

No	Round	Site	Cumulative number of Children's Centres for each LCSP	LCSP	SMT Approval	Forward Plan	Cabinet Member Sign Off	SSU Approval for capital build	Planning Permission	State of Build	Designation	Core Offer Status
40	Round 2	Knockhall	2	Dartford East	9/06	✓	✓	Approved	Planning obtained. Nov 07	Completed	Designated 02/08	COS 8/09
41	Round 2	Shears Green	3	Gravesham	9/06	✓	✓	Approved	Re-submitted & planning	Start on site estimated to be June 09	Designated 01/08	COS 7/09
42	Round 2	Replacement for Brent	3	Dartford West	02/09	✓	✓		Planning obtained	Plans being finalised	Designated 03/09	By 03/10
43	Round 2	Cranbrook	1	Cranbrook & Paddock Wood	12/06	✓	✓	Approved	Planning obtained. Dec 07	Completed	Designated 03/08	COS 9/09
44	Round 2	Little Pebbles (Chantry)	4	Gravesham	12/06	✓	✓	Approved	Planning obtained. Sep 07	Completed	Designated 02/08	COS 8/09
45	Round 2	The Sunflower Centre (Eythorne/Elvington)	5	Dover	12/06	✓	✓	Approved	Planning obtained. Oct 07	Completed	Designated 01/08	COS 7/09
46	Round 2	Grove Park	2	Swale Urban	12/06	✓	✓	Approved	Planning obtained. Oct 07	Completed	Designated 12/07.	COS 6/09
47	Round 2	Lilypad (Minster in Sheppey)	3	Swale Urban	12/06	✓	✓	Approved	Planning obtained. Feb 08	Completed	Designated 03/08	COS 9/09
48	Round 2	East Malling	2	Malling	12/06	✓	✓		N/A	Start on site estimated as July 09	Designated 03/08	COS 9/09
49	Round 2	Swanley	1	Swanley & District	12/06	✓	✓	Approved	Planning obtained Jan 09	Start on site estimated as July 09	Designated 03/08	COS 9/09
50	Round 2	Warden/Leysdown	4	Swale Urban	12/06	✓	✓	Approved	Planning obtained. Jul 08	Start on site estimated as July 09	Designated 03/09	By 03/10

No	Round	Site	Cumulative number of Children's Centres for each LCSP	LCSP	SMT Approval	Forward Plan	Cabinet Member Sign Off	SSU Approval for capital build	Planning Permission	State of Build	Designation	Core Offer Status
51	Round 2	St Mary of Charity	2	Swale Rural	12/06	✓	✓	Approved	Planning obtained. Oct 07	Completed.	Designated 03/08	COS 9/09
52	Round 2	Swan centre (South Willesborough)	3	Ashford 1	11/08	✓	✓		Planning obtained Apr 09	Start on site estimated as Sept 09	Designated 03/08	COS 9/09
53	Round 2	Darenth	3	Dartford East	01/07	✓	✓	Approved	Planning obtained. March 08	Completed	Designated 01/08	COS 7/09
54	Round 2	The Samphire (Aycliffe)	6	Dover	01/07	✓	✓	Approved	Planning obtained. June 08	Completed	Designated 02/08	COS 8/09
55	Round 2	Little Gems (Lawn)	5	Gravesham	01/07	✓	✓	Approved	Planning obtained. July 08	Completion estimated to be October 09	Designated 02/08	COS 8/09
56	Round 2	The Caterpillars (Morehall)	4	Shepway 1	01/07	✓	✓	Approved	Planning obtained. April 08	Completed	Designated 02/08	COS 8/09
57	Round 2	Woodgrove (formerly Homewood)	5	Swale Urban	01/07	✓	✓	Approved	Planning obtained. Jan 08	Completed	Designated 03/08	COS 9/09
58	Round 2	Bysing Wood	3	Swale Rural	01/07	✓	✓	Approved	Planning obtained. Sep 07	Completed.	Designated 03/08	COS 9/09
59	Round 2	Birchington	3	Thanet 1	01/07	✓	✓	Approved	Planning obtained. Dec 07	Completed.	Designated 02/08	COS 8/09
60	Round 2	Blossom (Hornbeam)	1	Deal & Sandwich	✓	✓	✓	Approved	TBC	TBC	Designated 02/08	COS 8/09
61	Round 2	Priory	4	Thanet 2	✓	✓	✓	Approved	Planning obtained. July 08	Start on site estimated as July 09	Designated 03/08	COS 9/09

No	Round	Site	Cumulative number of Children's Centres for each LCSP	LCSP	SMT Approval	Forward Plan	Cabinet Member Sign Off	SSU Approval for capital build	Planning Permission	State of Build	Designation	Core Offer Status
62	Round 2	St Pauls	2	Tunbridge Wells	✓	✓	✓	Approved	Planning obtained. Sep 07	Completed.	Designated 03/08	COS 9/09
63	Round 2	The Poppy (Parkside)	3	Canterbury Coastal	✓	✓	✓	Approved	Planning obtained. Nov 07	Completed	Designated 02/08	COS 8/09
64	Round 2	Swalecliffe	4	Canterbury Coastal	✓	✓	✓	Approved	Planning obtained. March 08	Completed	Designated 01/08	COS 7/09
65	Round 2	Queenborough / Rushenden	6	Swale Urban	✓	✓	✓	Approved	Planning obtained Jan 09	Start on site estimated as July 09	By 03/10	By 03/12
66	Round 2	Garlinge	4	Thanet 1	✓	✓	✓	Approved	Planning obtained. Dec 07	Completed	Designated 03/08	COS 9/09
67	Round 2	Broadwater	3	Tunbridge Wells	✓	✓	✓	Approved	Planning obtained. Jan 08	Completed	Designated 03/08	COS 9/09
68	Round 2	Maypole	4	Dartford West	✓	✓	✓	Approved	Planning obtained. Nov 07	Completed	Designated 02/08	COS 8/09
69	Round 2	Tenterden	1	Ashford Rural	✓	✓	✓	Approved	Planning obtained. Feb 08	Start on site estimated as June 09	Designated 03/08	COS 9/09
70	Round 2	Little Hands (Wincheap)	3	Canterbury City & Country	✓	✓	✓	Approved	Planning obtained. Nov 07	Completed	Designated 02/08	COS 8/09
71	Round 2	Cliftonville	5	Thanet 1	✓	✓	✓	Approved	Planning obtained. July 08	Completed	Designated 03/08	COS 9/09
72	Round 2	Bluebells (Hothfield)	2	Ashford Rural	✓	✓	✓	Approved	Planning obtained. Sep 07	Completed	Designated 03/08	COS 9/09

No	Round	Site	Cumulative number of Children's Centres for each LCSP	LCSP	SMT Approval	Forward Plan	Cabinet Member Sign Off	SSU Approval for capital build	Planning Permission	State of Build	Designation	Core Offer Status
73	Round 3	Daisy Chains (Meopham)	6	Gravesham	✓	✓	✓	Approved	N/A	N/A	Designated 03/08	COS 9/09
74	Round 3	Churchill CEP School	2	Sevenoaks	✓	✓	✓	N/A			By 03/10	
75	Round 3	Dunton Green Primary School	3	Sevenoaks	✓	✓	✓	N/A	Plans to be submitted to planning June 09		By 03/10	
76	Round 3	East Borough Primary School	4	Maidstone 2	✓	✓	✓	N/A	Plans to be submitted to planning June 09		By 03/10	
77	Round 3	Painters Ash Primary School	7	Gravesham	✓	✓	✓	N/A	Plans to be submitted to planning June 09		By 03/10	
78	Round 3	Pembury Primary School	4	Tunbridge wells	✓	✓	✓	N/A	Plans to be submitted to planning June 09		By 03/10	
79	Round 3	The Discovery School	3	Malling	✓	✓	✓	N/A	Plans to be submitted to planning June 09		By 03/10	
80	Round 3	West Borough Primary School	1	Maidstone 1	✓	✓	✓	N/A	Plans to be submitted to planning June 09		By 03/10	
81	Round 3	West Kingsdown CEP School	2	Swanley & district	✓	✓	✓	N/A	Plans to be submitted to planning June 09		By 03/10	