																·						
					2019																	
				-	Decembei	r			Janı	ıarv			Fahri	iaury				March				Δr
		Key							Jaili				i enii					iviaiCII				Ap
#	Activity	milestone?	02/12	09/12	16/12	23/12	30/12	06/01	13/01	20/01	27/01	03/02	10/02	17/02	24/02	02/03	09/03	16/03	23/03	30/03	06/04	13/04
	Foundation workstream																					
1	Confirm extension with Amey,		ļ																			
-	including what's in/out of the																					
2	Update programme proposal																					<u> </u>
3	Proposal Approval	Υ	<u> </u>																			<u> </u>
4	Define and formalise workstreams																					
5	Workstrean Appoval	Υ																				
6	Outline Strategies											<u> </u>				<u> </u>						<u> </u>
7	Strategic Outline Case Approval	Υ						}								 						
8	Staff workshops																					
9	Market engagement PIN																					
10	Arrange market engagement																					
11	Specifications															<u> </u>						
	Capital Drainage Framework																					
13	Outline business case development																					
14	OBC Approval	Υ																				
15	Procurement														•							
16	Contracts for services awarded	Υ																				
17	Mobilise new suppliers																					
18	New contract start	Υ																				
	Descoped HTMC Services																					
19	Market engagement																					
20	Outline business case development																					
21	OBC Approval	Υ																				
22	Procurement																					
23	Contracts for services awarded	Υ																				
24	Mobilise new suppliers																					
25	Demobilisation of Amey																					
26	New contract start	Υ																				
	Scoped HTMC Services																					
27	Market enagament															ļ _						
28	Outline business case development																					
29	OBC Approval	Υ																				
30	Procurenent																					
31	Contracts for core services awarded	Υ																				
32	Mobilise new suppliers											<u> </u>				-						
33	Demobilisation of Amey											<u> </u>										
34	New contract start	Υ																				
												<u> </u>				<u> </u>						
								-								! 						

																						T
													20	020								
			ril			M	av				June			-	Ju	ıly				August		
		Key								_												
#	Activity	milestone?	20/04	27/04	04/05	11/05	18/05	25/05	01/06	08/06	15/06	22/06	29/06	06/07	13/07	20/07	27/07	03/08	10/08	17/08	24/08	31/08
	Foundation workstream													-								
4	Confirm extension with Amey,																					
1	including what's in/out of the																					r
2	Update programme proposal																					
3	Proposal Approval	Υ												<u>i</u>								
4	Define and formalise workstreams													-								
5	Workstrean Appoval	Υ							<u> </u>													
6	Outline Strategies																					
7	Strategic Outline Case Approval	Υ							 									 				
8	Staff workshops																					r
9	Market engagement PIN																					
10	Arrange market engagement																					
11	Specifications													<u> </u>								
	Capital Drainage Framework																					
13	Outline business case development																					
14	OBC Approval	Υ																				
15	Procurement																					
16	Contracts for services awarded	Υ																				
17	Mobilise new suppliers																					
18	New contract start	Y																				
	Descoped HTMC Services																					
19	Market engagement													-								
20	Outline business case development	V												-								
21	OBC Approval	Y												-								
22	Procurement	.,												i e				-				-
23	Contracts for services awarded	Y																•				
24	Mobilise new suppliers																	<u>!</u>				
25	Demobilisation of Amey	Υ							<u> </u>													
26	New contract start Scoped HTMC Services	Y												-								
27	Market enagament																					
28	Outline business case development													-								
29	OBC Approval	Υ																				
30	Procurenent	•							<u> </u>													
31	Contracts for core services awarded	Υ							-													
32	Mobilise new suppliers													Ī								+
33	Demobilisation of Amey								<u> </u>									<u> </u>				+
34	New contract start	Υ							<u> </u>	1				Ī								
	2 - 2 - 2 - 2 - 2 - 2 - 2 - 2 - 2 - 2 -								-					:								
									-	*				:				-				
														1								
														Î								
L	4	1	1	·	-		1	l .		1	1	1	1		l .	1	1		I.	1	1	

				Septe	ember			Octo	ober				Novembe	r			Dece	mber			Jan	uary
#	Activity	Key milestone?	07/09	14/09	21/09	28/09	05/10	12/10	19/10	26/10	02/11	09/11	16/11	23/11	30/11	07/12	14/12	21/12	28/12	04/01	11/01	18/01
	Foundation workstream	illiestorie:																				
1	Confirm extension with Amey,																					
1	including what's in/out of the		i																			
2	Update programme proposal																					
3	Proposal Approval	Υ																				
4	Define and formalise workstreams																					
5	Workstrean Appoval	Υ																				
6	Outline Strategies																					
7	Strategic Outline Case Approval	Υ																				
8	Staff workshops																					
9	Market engagement PIN		-																			
10	Arrange market engagement																					
11	Specifications		-																			
	Capital Drainage Framework																					
13	Outline business case development																					
14	OBC Approval	Υ																				
15	Procurement	•	<b></b>				-									-				-		
16	Contracts for services awarded	Υ	i —				i															
17	Mobilise new suppliers	•														<u> </u>				<u> </u>		
18	New contract start	Υ																				
	Descoped HTMC Services																					
19	Market engagement																					
20	Outline business case development		-				-									-				-		
21	OBC Approval	Υ																				
22	Procurement	•	<u> </u>																			
23	Contracts for services awarded	Υ																				
24	Mobilise new suppliers	•																				
25	Demobilisation of Amey		<u> </u>																			
26	New contract start	Υ														-						
	Scoped HTMC Services																					
27	Market enagament																					
28	Outline business case development		-				-															
29	OBC Approval	Υ																				
30	Procurenent																					
31	Contracts for core services awarded	Υ																				
32	Mobilise new suppliers																					
33	Demobilisation of Amey																					
34	New contract start	Υ																				
<b>J</b>																						
			-				-															
			<del></del>																			
																						-
																		1				

								<u> </u>													
										20	)21										
					Febr	narv				March	,,,,			Ap	ril				May		
		Key			1 651	uui y				IVIGICII				, ,,	,,,,				iviay		
#	Activity	milestone?	25/01	01/02	08/02	15/02	22/02	01/03	08/03	15/03	22/03	29/03	05/04	12/04	19/04	26/04	03/05	10/05	17/05	24/05	31/05
	Foundation workstream																				
1	Confirm extension with Amey,																				
	including what's in/out of the																				
2	Update programme proposal							<u> </u>					<u> </u>								
3	Proposal Approval	Υ																			
4	Define and formalise workstreams																				
5	Workstrean Appoval	Υ																			
6	Outline Strategies																				
7	Strategic Outline Case Approval	Υ						 													
8	Staff workshops																				
9	Market engagement PIN																				
10	Arrange market engagement																				
11	Specifications																				
	Capital Drainage Framework																				
13	Outline business case development																				
14	OBC Approval	Υ						!					!								
15	Procurement																				
16	Contracts for services awarded	Υ																			
17	Mobilise new suppliers																				
18	New contract start	Υ																			
	Descoped HTMC Services																				
19	Market engagement																				
20	Outline business case development							-													
21	OBC Approval	Υ																			
22	Procurement							-					-								
23	Contracts for services awarded	Υ																			
24	Mobilise new suppliers							<u> </u>					<u> </u>								
25	Demobilisation of Amey	V						<u> </u>													
26	New contract start	Υ																			
27	Scoped HTMC Services																				
27	Market enagament												-								
28 29	Outline business case development	Υ																			
30	OBC Approval Procurenent	Y																			
31	Contracts for core services awarded	Υ						-					-								
32	Mobilise new suppliers	T																			
33	Demobilisation of Amey																				
34	New contract start	Υ																			
34	The state of the s							-					-								
								!					!								
								1					<del></del>								
						<u> </u>	<u> </u>		<u> </u>	<u> </u>	]			<u> </u>	<u> </u>						