																																								-		
																					-			-																-		
		201	9														2020																				2021					
		Decem	nber		January	Feb	bruaury		Marc	rch	Apri	il .		May		June		Jul	ly		August		Se	eptember		October		November		December		January		February		March	1		April	$\overline{}$	May	
# Activity	Key milestone?	2/12 09/12 16/1	12 23/12 30/12	06/01 13/0	01 20/01 27/01	03/02 10/02	2 17/02 24/0	02 02/03 0	09/03 16/0	03 23/03 30/03	06/04 13/04	20/04 27/04	04/05 11/	05 18/05 25/0	5 01/06 08/0	6 15/06	22/06 29/06	06/07 13/07	20/07 27/07	03/08 10/	/08 17/08	4/08 31/08	07/09 14/0	9 21/09 21	8/09 05/10	12/10 19/10 26	/10 02/11 09/1	1 16/11 23/1	11 30/11 07/1	2 14/12 21/1	2 28/12 04/01	11/01 18/01	25/01 01/02	08/02 15/02	2 22/02 01/03	08/03 15/03	22/03 29/	/03 05/04 1	12/04 19/04 2	6/04 03/05	10/05 17/05	24/05 31
Foundation workstream																																										
Confirm extension with Amey, including																																										. —
what's in/out of the extension																																										
2 Update programme proposal																																										
3 Proposal Approval	Y					<u> </u>																																			'	
4 Define and formalise workstreams						i e																																				
5 Workstrean Appoval	Y															-						_																				
6 Outline Strategies																																										
7 Strategic Outline Case Approval	Y																																									
8 Staff workshops 9 Market engagement PIN																\perp																									\perp	
9 Market engagement PIN													i e		i .					i .			i .																			
10 Arrange market engagement																																									'	
11 Specifications													<u>i </u>															\perp														
Capital Drainage Framework 13 Outline business case development																	_																									
13 Outline business case development																																										
14 OBC Approval	Y															-	_		_			_																_			-+-	
15 Procurement	_															-	_		_			_					_													\rightarrow	-	
16 Contracts for services awarded	Y											_				-								-																\rightarrow	-	
17 Mobilise new suppliers									_							-																								\rightarrow		-
18 New contract start Descoped HTMC Services	Y											_				-		-			-																			\rightarrow	-	-
									_			_				_	_		_			_	_											_						-	-	-
19 Market engagement 20 Outline business case development											_								_		-	_																		-		_
21 OBC Approval	Y								_										_		-	_																				
21 OBC Approval 22 Procurement						-															-					-																_
23 Contracts for services awarded	V					-		_		1			-																											-	-	_
24 Mobilise new suppliers								-	_							_				1					_								1		1					\rightarrow	-	-
25 Demobilisation of Amey																													-											-	-	-
26 New contract start	Y																-																							-	-	-
26 New contract start Scoped HTMC Services																																								-	-	
27 Market enagament																																								$\overline{}$	-	-
28 Outline business case development													1		1																											
	Y																																									
29 OBC Approval 30 Procurenent																				!			!																			
31 Contracts for core services awarded	Y																																									
32 Mobilise new suppliers															i l																											
33 Demobilisation of Amey																\perp					\perp																				\perp	
34 New contract start	Y																																									
																\perp					\perp																				\perp	
																																									'	
				i .											i					i .			i				_i															
					1 1	:	1 1			1 1 :	1 1					1 1	1	1 1				- 1	:	1 1		1 1		1 1	1	1 1		1 1	1 1			1 1					1 1	